



sonnen Australia – Commissioning Report

To validate and commence the product warranty a completed commissioning report along with key installation images must be submitted to sonnen Australia within 5 days of the completion of a sonnenBatterie system installation, please submit to: support@sonnen.com.au

1 Commissioning details

Date of commissioning:	sonnen system serial number:	sonnen product type:
------------------------	------------------------------	----------------------

2 Details of system owner

Surname, first name:	Street:	Town:
State:	Post code:	NMI:
Landline:	Mobile:	Email:

3 Details of system location (if different to location of system owner)

Street:	Town:	State, Postcode:
---------	-------	------------------

4 Sales / retail company details

Company:	Contact person:	Street:
Town:	State:	Post code:
Landline:	Mobile:	Email:



5 Installation company (if different to the sales / retail company)

Company:	Contact Person:	Street:
Town:	State:	Post code:
Landline:	Mobile:	Email:

6 Installer details

Name:	Company:	Accreditation number:
Mobile:	Email:	

7 VPP details

<input type="checkbox"/> Installation is part of a VPP	VPP Name:
--	-----------

8 Vac Grid connection type

Single Phase
 Split Phase
 3-Phase
 Single Phase on 3-Ph connection

9 Earthing topology

TT
 TN-S
 TN-C-S
 TN-C (standard MEN earthing arrangement)

10 Details of PV system

Total kWp of AC-coupled PV system/s:	AC coupled PV connection phase <input type="checkbox"/> Single phase <input type="checkbox"/> Three phase
Total kWp of DC-coupled PV systems:	sonnen MPPT's used <input type="checkbox"/> MPPT 1 <input type="checkbox"/> MPPT 2 <input type="checkbox"/> Both

11 System details

Number of battery modules:	-----	<input type="checkbox"/> ODU1	<input type="checkbox"/> ODU2
System configuration:	<input type="checkbox"/> Single system	<input type="checkbox"/> Multiple sonnen systems	
		<input type="checkbox"/> Series arrangement	
		<input type="checkbox"/> Parallel arrangement	
CT configuration:	<input type="checkbox"/> Grid Measurement		
	<input type="checkbox"/> Consumption Measurement		

12 Accessories details

sonnenProtect:	<input type="checkbox"/> Installed	<input type="checkbox"/> Commissioned & verified active
Backup-Box:	<input type="checkbox"/> Installed	<input type="checkbox"/> Commissioned & verified active
External IP55 Enclosure:	<input type="checkbox"/> Installed	<input type="checkbox"/> Commissioned & verified active
Z-Wave:	<input type="checkbox"/> Installed	<input type="checkbox"/> Commissioned & verified active
sonnen Label kit:	<input type="checkbox"/> Installed	
Bollard, Mechanical protection:	<input type="checkbox"/> Installed	

13 Installation verification

Load test to check metering:	<input type="checkbox"/> Yes	<input type="checkbox"/> Verified compliant
MCB's installed for:	<input type="checkbox"/> sonnenBatterie Vac	<input type="checkbox"/> sonnen meter Vac
DNSP grid settings applied:	<input type="checkbox"/> Yes	<input type="checkbox"/> No

14 Customer handover check list

<input type="checkbox"/>	System owner has been issued with user manual and all relevant / required documentation
<input type="checkbox"/>	System owner has had demonstrated the safe shut-down and start-up procedure
<input type="checkbox"/>	System owner has been explained the installed system components & accessories
<input type="checkbox"/>	System owner has had their user portal and/or App installed and explained to them
<input type="checkbox"/>	System owner has had the product and installation warranties explained to them
<input type="checkbox"/>	System has been installed in a location compliant with the installation manual & AS/NZS 5139
<input type="checkbox"/>	System is online, commissioned and working properly.

15 Electrician declaration

I confirm that my details are correct, and the system was installed by myself in accordance with all installation instructions.

Electrician name:	Electrician signature:	Date & location:

16 System owner declaration

I confirm that my details are correct

Owner name:	Signature:	Date & Location:

17 System owner declaration of Responsible Agent (South Australia only)

I confirm that I am assigning sonnen Australia Pty Ltd the sole role and responsibility to act as the responsible agent. I understand that upon lawful direction sonnen Australia Pty Ltd are requested to disconnect / reconnect my sonnenBatterie system. This is a mandatory requirement as directed by the South Australian Office of the Technical Regulator.

Owner name:	Signature:	Date & Location:

18 Notes:
